
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J completed framing in the Media Center, demo in the Art pod, and poured foundations for the Area E addition.
 - Masons continued Media Center and G104 demo and infills, as well as mobilized to begin the Area E addition.
- B&B Electric continued Media Center rough ins and Art demo.
- Winona Controls completed in wall rough ins for the Media Center.
- Master Metals began above ceiling HVAC install in the Media Center.
- Ryan Jack Painting continued taping and painting the Fitness Center and G104 in the Gym.
- RTS Roofing completed the roof over the Gym.
- VerHalen installed the Pool ceiling.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue hanging drywall and building soffits in the Media Center.
 - Masons will complete infill and patching in the Fitness Center and begin laying block for the Area E addition.
 - Pool scaffolding will be deconstructed.
 - Art abatement will begin this weekend.
- B&B Electric will continue Media Center rough ins and install corridor mag holds.
- Master Metals will continue Media Center HVAC install.
- Ryan Jack Painting will continue taping and painting throughout and begin sound caulking in the Media Center.
- RTS Roofing will begin reroofing over Art and correcting Penthouse parapets.

Weekly Photos







