



Serving Learners, Families, and the Community

CECIL COUNTY PUBLIC SCHOOLS DIVISION OF ADMINISTRATIVE SERVICES

GEORGE WASHINGTON CARVER EDUCATION LEADERSHIP CENTER
201 BOOTH STREET • ELKTON, MD 21921

phone: 410.996.5034 • fax: 410.996.1082 • www.ccps.org

Jeffrey A. Lawson, Ed.D.
Superintendent of Schools

Diana B. Hawley
President, Board of Education

EMORANDUM

To: Jeffrey A. Lawson, Ed.D., Superintendent of Schools

From: Theodore Boyer, Ed.D., Executive Director for Administrative Services
Charles C. Simperts, Director of Facilities

Date: March 12, 2025

Re: Construction Progress Report to the Board of Education

North East Middle/High School – Replacement Project

- Sanitation and storm water pipe installation continues with projected completion mid-April
- Geothermal well site drilling continues with projected completion mid-May
- Building retaining wall footers/wall construction/and waterproofing is ongoing
- Retaining wall backfill has begun
- Steel has been ordered with an estimated arrival of Mid-April
- The additional engineering surveys are in process and revised plans being developed for the reconstruction of Irishtown Rd. in order to accommodate our three (3) new entrances into the site
- Underground plumbing and electrical are scheduled to begin this week
- *Progress photos attached*

Cecil School of Technology – Chiller Replacement Project

- New concrete pads were poured and chillers have been set
- Pumps are in place
- Installation of unit piping is ongoing
- High voltage and control wiring is in progress
- *Progress photos attached*

Perryville High School – Field House Project

- Exterior underground plumbing is in process
- Interior mechanical rough-ins are nearing completion
- Interior painting is in process
- Locker delivery anticipated for week of 3/10
- Interior and exterior masonry walls are complete
- Roof work is complete
- *Progress photos attached*

Elk Neck Elementary School – Roof Replacement Project

- Project was advertised February 19, 2025
- Onsite pre-bid meeting was held on February 26, 2025
- Bid opening is scheduled for March 19, 2025
- An award recommendation is anticipated for the April BOE meeting
- Anticipated project start date of June 16, 2025

Cecilton Elementary School – Boiler Conversion Project

- Project scope is being developed by engineer
- Anticipated bid is mid to late Spring

Rising Sun Elementary School – Parking Lot Pavement Project

- An award recommendation is anticipated for the April BOE meeting
- Anticipated project start date of June 16, 2025

Kenmore Elementary School – Parking Lot Pavement Project

- An award recommendation is anticipated for the April BOE meeting
- Anticipated project start date of June 16, 2025

NORTH EAST MIDDLE / HIGH SCHOOL – REPLACEMENT



NORTH EAST MIDDLE / HIGH SCHOOL – REPLACEMENT



NORTH EAST MIDDLE / HIGH SCHOOL – REPLACEMENT



CECIL COUNTY SCHOOL OF TECHNOLOGY – CHILLER REPLACEMENT



CECIL COUNTY SCHOOL OF TECHNOLOGY – CHILLER REPLACEMENT



CECIL COUNTY SCHOOL OF TECHNOLOGY – CHILLER REPLACEMENT



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE

