

**CHULA VISTA ELEMENTARY SCHOOL DISTRICT
FEASTER MODERNIZATION
TIMELINE OF EVENTS***

Description	Date
Packing Materials (boxes, tape and labels)	November/December 2019
Existing Site Containers relocated*	3/9/20
Storage Containers, initial delivery	3/23/20
Classroom furniture inventory to prepare for online auction	3/26/20
Weekly transfer off Pallets to storage containers	4/10/20
Library Closes	5/1/20
Library books and furniture transfer to storage containers	5/21/20
Begin Removal of Televisions and Mounts -after school hours	5/25/20
Removal of Partitions from Collab room, RSP and lounge	5/25/20
Vending Machines removed from site	5/29/20
Computers moved to storage	5/29/20
delivery of 40 yd trash containers (4 each)	6/1/20
Promotion Ceremonies - off site	TBD
Last Day of School - Staff offsite by 2 p.m.	6/3/20
Admin Staff relocated to host site or location	6/3/20
Removal of furniture and remaining boxes and equipment	6/3/20
Construction Begins	6/4/20
Admin Staff returns to Host Area/Site (tentative)	8/19/20
Delivery of new furniture	8/26/20
District offload storage containers, return boxes to classrooms	8/27-28 or 8/31-9/1/2020
Admin Staff returns to remodeled office	9/3/20
Staff Returns to modernized school	9/5/20
Students return from summer break	9/8/20

* Dates subject to change depending on construction progress