
WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- M&J installed specialties in the bathroom remodel spaces.
- M&J and subs continued demolition/safe-off of the old weight room/forum space.
- M&J to installed shoring & built temporary walls.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- M&J to continue to install specialties in the bathroom remodel spaces.
- M&J to begin pre-punch on the bathroom remodel spaces.
- M&J and subs to continue demolition/safe-off of the old weight room/forum space.
- Cutting Edge to begin saw cutting.
- M&J to begin demolition of walls.
- Resch tile to complete grout & tile repair.
- North High Schools last day is 6/6.

Priority RFI's

- RFI #83: Unit E Fire Alarm Devices Clarification

Weekly Photos



