
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J continued hanging drywall in Art and started installing casework in Media Center.
- B&B Electric began installing overhead lights in Media center and continued rough ins and pulling wire in Art.
 - LVC continued pulling data wire in Media Center.
- Winona Controls completed Art rough ins and starting connecting VAVs.
- Master Metals continued above ceiling HVAC install in Art.
- Ryan Jack Painting continued painting in the Media Center and finished dryfall. Including started sound caulking in Art.
- VerHalen continued installed ceilings grids in Media Center and started misc. corridors and Fitness Center.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will finish installing drywall in Art and installing casework in Media Center.
 - Cement finishers will be on site next week to pour slab in the garage addition.
- B&B Electric will continue installing lighting in Media Center and pulling wire in Art.
- Master Metals will continue Art HVAC install.
- Ryan Jack Painting will finishing painting Media Center and begin taping in Art along with continuing sound caulking.
- VerHalen will finish installing ceiling grid in Media Center and continue in the Fitness Center.
- Winona Controls will complete connecting VAVs.

Weekly Photos







