



Mount Nittany Elementary School

6.A.

Expansion Project Update

6/2/2025







Mount Nittany Elementary School

Current Progress

- Foundations are complete
- Geothermal wells are complete
- 50% of sanitary tie ins are complete
- Retaining wall work has begun
- Stormwater basins and piping is complete



Mount Nittany Elementary School

Next Steps:

- Pouring of building concrete slab - June 12th
- Begin work on existing school
- Review of material samples - brick, curtains, etc
- Underground utilities



Mount Nittany Elementary School

Questions?