

---

## WEEKLY PROJECT UPDATE

---

---

### Current Week

---

- Market & Johnson continued supervising and coordinating trades. M&J finished hanging drywall in Art and continued installing casework in Media Center. Including installing frames and doors throughout the building.
  - Cement finishers poured the slab in the Garage Addition.
- B&B Electric completed majority of installing overhead lights and devicing in Media center. Also, removed temp lighting in Media Center. Including continued rough ins and pulling wire in Art and prepping for demo in Tech Ed.
  - LVC finished pulling data wire in Media Center.
- Winona Controls completed connecting VAVs. Including prepping the boiler room for demo and prepping for sink installation in Media Center.
- Master Metals continued above ceiling HVAC install in Art and installed grills in Media Center.
- Ryan Jack Painting finished painting in the Media Center and Fitness Center. Including continued sound caulking and taping in Art. Also finished caulking control joints on the Garage Addition.
- VerHalen continued installing ceiling grid in Media Center.
- Winona Heating & Ventilation Co. started wiring to the boiler room.
- Twin City Tile started installing flooring in Media Center and completed rooms A202, A203, A204, A207, and A210.

---

### Upcoming Week

---

- Market & Johnson will continue supervising and coordinating trades. M&J will start demo in Music and Tech Ed. Continue installing casework in Media Center.
  - Cafeteria flooring abetment will begin on Monday.



- Site fencing will be revised on Tuesday.
- B&B Electric will start demo in Tech Ed and Music.
- Audio Architects will remove the existing PA System.
- Master Metals will start demo in Tech Ed and Music.
- Winona Controls will start demo in Tech Ed and Music.
- Ryan Jack Painting will continue taping and sound caulking in Art.
- VerHalen will finish installing grid in Media Center and continue in Fitness Center.
- Chippewa Valley Excavating will begin exterior concrete demo.
- Terrazzo Designs will begin floor patching through out the building.
- H&B will begin removing bleachers in the Gym.
- Kumplete Decorating will begin painting in the Gym.
- Stratford Sign will remove scoreboards in the Gym.
- JWC will begin removing Auditorium seating.
- Twin City Tile will continue flooring in Media Center and begin demo in the Auditorium.

---

**Weekly Photos**

---







