
WEEKLY PROJECT UPDATE

Current Week

Market & Johnson supervised and coordinated with trades.

- Bathroom Remodels
 - Resch's Tile continued grout repair.
- Forum/Old Weight room
 - M&J continued soffit & wall framing.
 - M&J masons continued with masonry piers, infills, & lintels.
- Art Rooms
 - M&J continued demolition of casework, ceilings, & walls in the art rooms.
 - Subs continued MEP demo in art rooms.
- Gym Corridor
 - M&J laborers demoed existing door & frames.

Upcoming Week

Market & Johnson to supervise and coordinate with trades.

- Bathroom Remodels
 - M&J to finish bathroom specialties install.
 - Resch's Tile to complete grout repair.
- Forum/Old Weight room
 - M&J to continue soffit & wall framing.
 - M&J masons to complete with masonry piers, infills, & lintels.
 - Subs to start wall & overhead rough ins.
- Art Rooms
 - M&J masons to start miscellaneous masonry.
 - Subs complete MEP demo in art rooms.
 - Cutting Edge to saw cut new window & skylight openings.
 - Aerofoil to install skylight structural steel.
- Gym Corridor



Adding Value to Everything We Do

ECASD North HS Weight Room Addition & Alterations

40

Week of: 6/16/2025

- M&J carpenters to begin wall framing at gym corridor.
- Roshell to begin OH electrical rough-ins at gym corridor.
- Ahern HVAC tech to begin HVAC duct work rough-ins at gym corridor.

Priority RFI's

- RFI #89: CMU Wall at Plumbing - Room 441

Project Manager: Jordan Lieffring
Superintendent: Jeremy Hollister

(715) 579-0176
(715) 579-7991

jlieffring@market-johnson.com
jhollister@market-johnson.com

Weekly Photos





