
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J completed demo in Music and Tech Ed. Including started framing in those areas.
 - Cafeteria flooring abatement was completed.
- B&B Electric finished demo in Tech Ed and Music and began roughing in and pulling wire in those areas. Including started installing devices throughout Art and plating outlets in Media Center.
- VerHalen started installing ceiling grid in Art and the Fitness Center. Including dropped ceiling tiles in the Media Center.
- Audio Architects continued pulling wire through the corridors and started installing the new sound system in the Gym.
- Master Metals finished demo in Tech Ed and Music and started installing overhead ductwork in Music.
- Winona Controls continued demo in Tech Ed and Music. Also started installing new overhead plumbing in Music and finished in the Garage Addition. Including continuing installing sinks in Art and Media Center.
 - The existing boiler was removed from the Boiler Room.
- Ryan Jack Painting finished priming and painting in Art. Also started painting behind lockers and throughout the hallways.
- Chippewa Valley Excavating continued exterior concrete demo in the North Parking Lot and removal of the old drainage system. Including started excavation for the retention pond.
- Terrazzo Designs finished demoing concrete/flooring for patching.
- Twin City Tile finished installing flooring in Media Center and started removing the carpet glue in the Auditorium.
- Summit continued installing the sprinkler systems throughout the Locker Rooms.



**Market
&
Johnson**

ECASD South Middle School Additions and Alterations

56

Week of: 6/20/2025

Adding Value to Everything We Do

- Cutting Edge started removing the tiers in the Orchestra and Band room in Music.
- Marshfield Book and Stationary removed all existing lockers and started to install the new lockers.
- Monarch started removing and grading the track.
- Kumplete Decorating started painting in the Gym.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue framing in Music and Tech Ed. Including start installing casework in Media Center.
 - Concrete will start being poured in North Upper Parking Lot.
- B&B Electric will continue pulling wire in Tech Ed and Music and installing devices throughout Art. Including continuing rough ins in Tech Ed and the Garage Addition.
- VerHalen will continue installing ceiling grid in the Fitness Center and hallways.
- Audio Architects will continue pulling wire throughout the corridors and finish installing the new audio system in the Gym.
- Master Metals will continue installing overhead ductwork in Tech Ed and Music.
- Winona Controls will continue installing overhead plumbing in Tech Ed and Music.
- Ryan Jack Painting will continue touch ups in the hallways and corridor doors.
- Chippewa Valley Excavating will finish concrete demo in the North Parking Lot Area and excavation for the retention pond/new drainage system.
- Terrazzo Designs will start patching throughout the building.
- Twin City Tile will finish removing carpet glue from the Auditorium and start installing flooring in the Fitness Center.
- Summit will finish installing the sprinkler systems throughout the Locker Rooms.
- Cutting Edge will continue removing the tiers in the Orchestra and Band rooms in Music.
- Marshfield Book and Stationary will finish installing the new lockers.
- Esser Glass will start installing windows in Media Center.
- Monarch will continue removing and grading the track.
- Kumplete Decorating will finish painting in the Gym.
- QC Companies will start staining the concrete in the Auditorium.

Weekly Photos









