


New Henry Clay High School

➤ Completed/Work in Progress:

- Site GRADING work is underway.
- Temporary CONSTRUCTION SITE ENTRANCE is established.
- CONSTRUCTION SITE FENCING installed.
- DEMOLITION OF BASEBALL & SOFTBALL fields and structures is complete.
- TEMPORARY WATER LINE utility work for existing school building is in progress.
- BAND TOWER has been relocated to its temporary location and is ready for use.
- TEMPORARY ROAD and TEMPORARY WALKWAYS are in progress.
- GEOTHERMAL WELL DRILLING is in progress.
- JOB SITE TRAILER is now in place near CONSTRUCTION SITE ENTRANCE


➤ Upcoming Look Ahead:

- SITE DEMOLITION work will continue.
- Continue hauling in fill materials.
- Continue work on TEMPORARY BAND LOT and prepare for asphalt.
- Preparations for TEMPORARY CAR DROP-OFF expected to begin.
- Make final connections on TEMPORARY WATER.
- Drilling for STRUCTURAL CAISSONS to begin mid July.
- Building FOUNDATIONS to begin in late July.



New Henry Clay High School

Permanent Job Site Trailer in Place near Construction Site Entrance



New Henry Clay High School



Site Demolition of Baseball and Softball Fields and Facilities is Complete



New Henry Clay High School



Geothermal Well Drilling In Progress (Southwest Area of Site)



New Henry Clay High School



Sanitary Sewer Line Installation (South side of existing building)



New Henry Clay High School



Site Grading and Earthwork in area of New Building and Roadway



New Henry Clay High School



Site Grading and Earthwork in area of New Building and Roadway



New Henry Clay High School



Site Grading and Earthwork



Week Ending July 4, 2025