
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J finished hanging drywall in Tech Ed and installed the new goal posts on the Football Field. Including started installing casework in Art and framing soffits in the Cafeteria.
- B&B Electric continued pulling wire and roughing in for overhead lighting in Tech Ed and Music. Also continued demo in the Cafeteria and Kitchen. Completed power outlets for the scoreboards.
- VerHalen finished installing ceiling grid in the Fitness Center and continued in the hallways.
- Audio Architects finished pulling wire in the Fitness Center and installed clocks in the Media Center and Art.
- Master Metals continued installing overhead ductwork in Tech Ed and Music. Also continue demo in the Cafeteria.
- Winona Controls continued installing overhead plumbing in Tech Ed and Music. Including started installing sinks and testing connections in Art and began excavating to upsize area D roof drain.
- Ryan Jack Painting touched up miscellaneous areas such as the Front Office, Hallways, Kitchen, and the Fitness Center. Also started sound caulking in Tech Ed and between the Pool and Kitchen.
- Chippewa Valley Excavating finished excavating the retention pond/new drainage system, grading for concrete flat work, and prepping for asphalt binder course. Including installed the liner in the retention pond.
- Terrazzo Designs continued priming and sanding the new patches.
- Twin City Tile continued installing the rubber flooring in the Fitness Center.
- Summit finished installing the sprinkler systems in Music and continued in Tech Ed.
- Cutting Edge finished removing rubble and grading the Band Room and cut out the flooring outside the Front Office.

- Marshfield Book and Stationary finished installing tops on the new lockers.
- Esser Glass finished installing and caulking the windows in the 8th Grade Classrooms.
- Monarch Paving installed binder course on the Track and High Jump Pad. Including patched Mitscher Avenue outside the North Parking Lot Entry.
- Kumplete Decorating finished painting the stencil in the Gym.
- QC Companies finished the flooring in Art and staining under the seats in the Auditorium.
- Stratford Sign installed the new scoreboards in the Gym.
- La Crosse Sign installed the new logo in the Gym, outside the Front Office, and on the outside west wall. Including installing ADA and locational signage throughout the building.
- Baseman Flooring refinished the Stage and continued sanding the Gym flooring.
- Green Oasis graded around the Track.
- Winona Heating and Ventilation reconnected the chiller lines in half the building and roughed in thermostats in Tech Ed.

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. M&J will continue installing casework in Art and framing in the Cafeteria. Also start framing in Music and pouring in concrete in the Band and Orchestra room floors.
- B&B Electric will continue pulling wire in Tech Ed and Music. Also continue demo in the Cafeteria and Kitchen.
- VerHalen will continue installing ceiling grid in the hallways.
- Audio Architects will start installing the new audio system in the Fitness Center and continue working on the new PA System.
- Master Metals will continue installing overhead ductwork in Tech Ed, Music, and Cafeteria.
- Winona Controls will continue installing sinks and testing connections in Art. Including complete the upsize of the drain pipe near the Front Office. Also finish moving the chiller lines in Art.
- Ryan Jack Painting will continue sound caulking and priming in Tech Ed and moisture caulking between the Pool and Kitchen. Also start taping in Tech Ed.
- Chippewa Valley Excavating will finish grading top soil around the Upper Parking Lot.
- Twin City Tile will continue installing the rubber flooring in the Fitness Center. Including start installing baseboard trim in Media Center and Art.
- Summit will continue installing overhead sprinkler systems in Tech Ed and the surrounding hallways.
- Cutting Edge will cut out the new windows in Tech Ed.
- Marshfield Book and Stationary will label and add locks to the new lockers.
- Monarch Paving will finish paving the Track and High Jump Pad.
- Kumplete Decorating will complete touch ups in the Gym and Auditorium.
- La Crosse Sign will continue installing ADA and locational signage throughout the building.



Adding Value to Everything We Do

ECASD South Middle School Additions and Alterations

58

Week of: 7/4/2025

- Baseman Flooring will continue sanding and refinishing the Gym flooring.

Project Manager: Justin Geissler

Superintendent: Travis Klonecki

(715) 225-7885

jgeissler@market-johnson.com

tklonecki@market-johnson.com

Weekly Photos







