



# East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

## Summer 2025 Continues...

Phase 7 is underway at East Elementary school and things are moving along great!. Selective demolition is complete, and the re-building process is now underway. Underground rough-ins are wrapping up and the preparations are in place for the concrete pour-backs in the Lower-Level. Overhead and in-wall rough-ins are in progress in all spaces for MEPF system upgrades, while carpentry and mason crews chase this work enclosing the rooms with the new wall systems. Window replacements are nearly complete around the building, and they are looking sharp. Where areas are ready, crews are getting a jump on available taping, painting, and ceiling grid installation. Outside, replacement of the site storm system is in progress, and preparations have started for new site concrete!

## Recently

- In-Wall & Overhead Rough-Ins (1<sup>st</sup> & 2<sup>nd</sup> Floors)
- Block & Stud/Drywall Chase Walls (1<sup>st</sup> & 2<sup>nd</sup> Floors)
- Site Storm System Replacement

## Looking Ahead

- Concrete Slab Pour-Backs (Lower-Level)
- In-Wall & Overhead Rough-Ins (Lower-Level)
- Site Concrete Replacement



Site storm system replacement is complete on the south side of the building, and the base is graded/compacted for new sidewalks!



With the recent completion of the underground plumbing rough-ins and reinforcement in progress, the Lower-Level is almost set for new concrete!



New rough-in work in progress for the First Floor Restrooms. Once complete, new block walls will be built to reshape this restroom space!

## Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / [jwinch@findorff.com](mailto:jwinch@findorff.com)

Project Engineer, Brennan Sullivan / (920) 319-2077 / [bsullivan@findorff.com](mailto:bsullivan@findorff.com)

**Findorff**  
BUILDING & BEYOND