



# East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

//////////////////////////////// 120 S. Sanborn Ave • Jefferson, WI ////////////////////////////////// PAGE 1

## Summer 2025 Continues...

As we reach the midway point of the summer, work is progressing great at East Elementary School! On second floor, drywall taping/finishing has started in the Library, and ceramic tile is beginning in the Restrooms. Masonry walls in the Girls Restroom on first floor are nearly complete, while wall painting, ceiling grid/borders, and casework are moving along well in the Classrooms. On lower level, in-wall and overhead rough-ins are in progress in the Kitchen and Restrooms, and masonry walls will follow to finish out the final new wall installation. Shifting outside, the replacement of the site storm system piping is complete, and the new sidewalk is in place on the south side of the building. Looking forward to delivering you more updates soon!

## Recently

- MEPF In-Wall & Overhead Rough-Ins
- Stud/Drywall & Masonry Wall Installation
- Drywall Taping/Finishing & Painting

## Looking Ahead

- Ceramic Tile Installation
- Ceiling Grid & MEPF Fixtures Installation
- Resilient Flooring Installation



*A look at the freshly poured concrete sidewalk on the south side of the building that connects the playground area to the front entrance!*



*Inside the First Floor 5K Classroom with the walls recently painted, ceiling grid in place, and the new casework and countertop installed!*



*New standing musical instruments installed in the playground area. This was a super fun project, and we can't wait to see these in action soon!*

## Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / [jwinch@findorff.com](mailto:jwinch@findorff.com)

Project Engineer, Brennan Sullivan / (920) 319-2077 / [bsullivan@findorff.com](mailto:bsullivan@findorff.com)

**Findorff**  
BUILDING & BEYOND