



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

Summer 2025 Kick-Off...

Summer is here at East Elementary School, which means Phase 7 has begun and is now in full swing. Selective demolition is in progress on all floors to reconfigure for new spaces. Saw-cutting is complete in the Lower-Level rooms and corridors, which means new underground work can begin. The coming days will involve final demolition work, new underground plumbing rough-ins, wall framing/masonry re-build, and MEPF in-wall rough-ins. Moving outside, the copper eyebrow roof replacement is nearly complete. Window replacements are in progress and moving along steadily. Upcoming work will involve the site storm replacement and site concrete replacement, too. Lots of exciting things happening on-site lately!

Recently

- Selective Demolition Work
- Concrete Slab Removal
- Framing/Masonry Wall Re-Build

Looking Ahead

- Plumbing Underground Rough-Ins
- Concrete Slab Pour-Backs
- Site Storm System Replacement



The new unit ventilator installed in the First Floor 5K Classroom with the pipe chases insulated and drywalled. Ready for finishes!



Concrete slab removal in progress in the Kitchen. New underground work will follow to upgrade the system for the space's equipment.



An inside look at the demolition wrapping up in the Library. These soffits will receive the new sprinkler system to bring protection into this space!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND