



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

Phase 6 Continues...

Summer is almost here at East Elementary School, which means Phase 7 is about to begin! Meanwhile, in the Phase 6 areas, drywall taping and finishing and wall paint is complete in all spaces. Concrete slab removal work is nearly complete in the Basement, and underground plumbing is closely behind. An upcoming concrete pour-back will get this floor re-established for the final upgrades to the mechanical system to go in place!

Roof work is complete on all main roofs on the building with only a few small copper roofs to replace yet. The full scope of roofing upgrades will be complete shortly into summer. We are looking forward to a great summer of work ahead and are eager to share it with you along the way!

Recently

- Phase 6 Drywall Taping/Finishing
- Phase 6 Wall Painting
- Basement Slab Removal & Underground

Looking Ahead

- Phase 6 MEPF Overhead Finishes
- Basement Slab Pour-Backs
- Phase 7 Selective Demolition



A recent view from the courtyard observing the crane pick to set the new chiller unit. Looking forward to getting this unit operational soon!



A look inside the First Floor 5K Classroom with the full mechanical piping system in place to the new unit ventilator!



With the last slate tile and copper installed, and scaffolding torn down, here is a look at the final main roof complete over the Library!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND