



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

Phase 6 Continues...

Phase 6 of construction is continuing to progress through finishes at East Elementary School! Drywall taping and finishing began recently to prepare all the walls for new paint. Ceramic tile is nearly complete in the Lower-Level Restrooms, while plumbing fixtures and restroom accessories are being installed, as well. The recent warm days have given the start to major heating system rework, which will be exciting to update on in the coming weeks!

Believe it or not, roof work is nearly complete on all roofs of the building! Sheet metal work is complete above the Library, and slate tile continues to progress toward completion. Final touch-ups will go in place over the next week. Can't wait to share photos of the finished product!

Recently

- Phase 6 Drywall Taping/Finishing
- Phase 6 Restroom Fixtures & Accessories
- Phase 6 Heating System Rework

Looking Ahead

- Phase 6 Wall Painting
- Phase 6 Wall Ceiling Grid
- Full Roofing Completion



Inside look at the Lower-Level Restrooms with new restroom fixtures and accessories being installed!



A view of the completed slate tile, sheet metal, and gutters on the roof over the courtyard's north elevation!



Check out the final roof installation above the Library with the sun shining and slate tile in progress. Almost wrapped up!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND