



# East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

## Phase 6 Continues...

Phase 6 of construction continues to progress well at East Elementary School! Wall framing is complete in all spaces, as drywall follows closely behind with the completion of MEPF in-wall rough-ins. MEPF overhead rough-ins are in progress in all spaces, as well. Upcoming work will involve ceramic wall and floor tile in the Lower-Level Restrooms and taping/finishing of the drywall walls in each space.

Roof work is moving along quickly in the courtyard with the completion of the west elevation tile last week. Sheet metal work will also be complete very soon on the west elevation upper batten roof, which will be followed by the lower batten roof starting this week. Looking forward to more warm spring weather in the coming days!

## Recently

- Phase 6 Drywall Installation
- Phase 6 Above-Ceiling Rough-Ins
- Phase 6 Heating Demo Preparation

## Looking Ahead

- Phase 6 Ceramic Tile Installation
- Phase 6 Wall Taping & Finishing
- Phase 6 Heating Demo & Re-Pipe



View from inside the Lower-Level Restrooms with framing complete and cement board in progress to provide substrate for ceramic tile!



A look at the nearly complete tile work and upper metal batten roof on the west elevation of the Courtyard. The copper looks awesome!



Progress continuing along smoothly above the Library spaces for the final existing roof tear-off on the project!

## Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / [jwinch@findorff.com](mailto:jwinch@findorff.com)

Project Engineer, Brennan Sullivan / (920) 319-2077 / [bsullivan@findorff.com](mailto:bsullivan@findorff.com)

**Findorff**  
BUILDING & BEYOND