

New Elementary School on Greendale Road



➤ **Completed Work:**

- Stripping of the topsoil has begun.
- Stockpiling the topsoil has begun in the back of the site.
- Construction fence installation has begun. The poles have been installed along the west side of the site. Chain link fence was observed staged for installation.

➤ **Upcoming Work / Look Ahead:**

- Site grading and excavation to continue.
- Installation of the construction fence.

New Elementary School on Greendale Road



Stripping of the topsoil is in progress



Week Ending July 11, 2025

New Elementary School on Greendale Road



Construction Fence



Installed Poles



Staged Fencing

New Elementary School on Greendale Road



Stockpiled topsoil



Week Ending July 11, 2025