
WEEKLY PROJECT UPDATE

Current Week

- Market & Johnson continued supervising and coordinating trades. M&J finished installing casework in Art and continued installed hardware, shelving, and countertops. Including installed the new soffits and drywall in the Cafeteria. Also finished framing and started drywalling in Music.
 - M&J Cement Finishers prepped and poured the flooring in the Orchestra Room and Band Room.
- B&B Electric completed dropping lights in the Fitness Center and finished rough ins in Music. B&B continued rough ins and pulling wire in Tech Ed and the Cafeteria. Also completed digging out the electrical lines that will connect to the new generator.
- Master Metals starting installing overhead air supply ductwork in the Cafeteria.
- Winona Controls finished moving the chiller lines in C227 and removal of the sinks in Tech Ed. Including installed the sink fixtures in Art and the three new Water Heaters in the Boiler Room.
- Ryan Jack Painting started painting in Tech Ed and Music and tapeing in Tech Ed. Including painting miscellaneous door frames throughout the building..
- Chippewa Valley Excavating completed the new retention pond, grading around the Upper Parking Lot, and the installation of the drain on the East side of the building.
- Twin City Tile finished installing the rubber flooring in half of the Fitness Center and started on the second half.
- Summit continued to install the new overhead sprinkler systems in Tech Ed and in the Cafeterias Kitchen.
- Cutting Edge completed the removal of the tiers in both the Band and Orchestra Room. Including cut out block for the new windows in Tech Ed.
- Monarch Paving finished paving the Track and High Jump Pad. Including paved the patches in the North Upper Parking Lot.



**Market
&
Johnson**

ECASD South Middle School Additions and Alterations

59

Week of: 7/11/2025

Adding Value to Everything We Do

- Overhead Door Company of Chippewa Valley replaced the broken overhead door in the existing Garage E215.
- Audio Architects started installing the new sound system in the Gym.
- Green Oasis started installing plugs in the retention pond and pre seeding around the Norther Upper Parking Lot.
- Marshfield Book and Stationary started installing numerical labels and locks on the new lockers.
- Winona Heating and Ventilation started testing and insulating the new chiller lines and started rough ins in Music.

Project Manager: Justin Geissler

(715) 225-7885

jgeissler@market-johnson.com

Superintendent: Travis Klonecki

(715) 577-5336

tklonecki@market-johnson.com

Upcoming Week

- Market & Johnson will continue supervising and coordinating trades. Including finish installing drywall in music and Cafeteria. Along with removing the remaining ceiling grid and acoustical wall panels in the Orchestra and Band rooms. M&J will also complete hardware in Art and installing the Field Goal Post.
 - Cement Finishers will start pouring concrete for the sidewalks surrounding the North Parking Lot and also pour the Loading Dock.
 - Bernies Equipment will start installing casework in Media Center.
- B&B Electric will start hanging and dropping overhead Lights in Art and Tech Ed. Including prep for the connection of the new generator and large upstairs wire pull.
- Master Metals will finish installing the overhead air supply in the Cafeteria.
- Winona Controls will complete the excavation to upsize area D roof drain. Including finish connecting the sinks in Art and install the new sink in Tech Ed. Also test and finish installing the new chiller lines and install the new expansion tank.
- Ryan Jack Painting will finish tapeing in Tech Ed and start in the Cafeteria. Including continue painting in Music.
- Twin City Tile will finish installing the rubber flooring in the Fitness Center and start installing Carpet in the Auditorium.
- Summit will continue installing the new overhead sprinkler system in Tech Ed and start in the Garage Addition. Including drop sprinkler heads throughout the building.
- Safe Haven Defense will start spraying all indoor windows.
- Verhalen will drop ceiling tile in Art and throughout the hallways.
- Audio Architects will finish installing the new audio systems in the Gym and start installing in the Fitness Center and Pool.
- Green Oasis will finish seeding around the Upper North Parking Lot and grading around the Track.

Weekly Photos







