


# Pleasant Valley School District

## High School Renovations and Additions

July 24th, 2025, Project Update






# Current Phases of Construction



Site Phase 1



Building Phases: A, B, C,  
1A, 1B, 2B, 2C, & 4C





# Interior Construction Activities



- Installation of new mechanical and plumbing systems including ductwork and piping continues in new Bear Academy, Auditorium, library, and classrooms.
- Installation of new partition walls for the Bear Academy are complete.
- Preparations of new bathrooms in the cafeteria continues.
- Electrical rough-in for power and low voltage continues
- Installation of new ceiling grid, lights, and devices continues.





# Interior Construction Activities





# Exterior Construction Activities



- Installation of surface basins completed for this phase.
- Installation of underground utilities continues.
- Excavation and installation of footings and foundations.
- Preparation of subgrade and base for new parking lot.
- Relocation of existing utilities.
- Preparation for new curbing.





# Exterior Construction Activities





# Next Steps



- Complete finishes including ceilings, painting, and floors in rooms for turnover.
- Complete electrical devices and mechanical grilles and diffusers installation.
- Complete utility connections and relocations.
- Foundations for building additions.
- Coordinate with PVSD:
  - Modify/relocate temporary walls and egress routes for school operation.
  - Coordinate and update new site traffic patterns with staff and community for use in the fall.