

New Elementary School on Greendale Road



➤ Completed Work:

- The construction of the building pad is complete.
- The building pad has been staked.
- The lower parking lot construction is approximately 33% complete.
- The Construction Manager advised the Utility Companies have been contacted to relocate the existing utilities.

➤ Upcoming Work / Look Ahead:

- Existing utility relocation to commence. (No schedule has been set).

New Elementary School on Greendale Road



Completed building pad facing south



Week Ending August 1, 2025

New Elementary School on Greendale Road



Completed building pad facing west



Week Ending August 1, 2025

New Elementary School on Greendale Road



Completed building pad facing west



Week Ending August 1, 2025