



Observation Report

Report Number: 8
Date of Observation: July 31, 2025
Date of Report: August 01, 2025
Discipline: Mechanical and Electrical
Project: Roosevelt High School CTE

To: LSE/MPS Project No. R23-4815.000
Report by: Scott Larson / Jeff Hauswirth Hallberg Engineering

Observation Items:

Walked the site on July 31, 2025.

1. Mechanical and Electrical demolition complete.
2. Panelboards relocation complete. Conduit and feeders installed and connections on going. Branch circuitry has started.
3. Electrical – rough-ins ongoing, conduit and branch circuitry all spaces ongoing.
4. Lighting installation started. Classroom lighting changed and contractor received fixtures from MPS for installation.
5. Low voltage cabling and rough-ins started and ongoing.
6. Ductwork is continuing in areas A and B.
7. RTU-1 - The holes were cut through the roof and the curb was installed.
8. RTU-2 - The holes were cut through the roof and the curb was installed.
9. Plumbing is continuing in area A.
10. Hydronic piping is continuing in Area A.
11. Hydronic piping is continuing in the boiler room.
12. Hydronic piping is continuing in Area B.
13. Exterior ductwork for the dust collector is continuing.

END OF REPORT