


New Henry Clay High School

➤ Completed/Work in Progress:

- Site grading work is underway.
- New water line tap is complete.
- Geothermal well drilling is in progress.
- Structural caissons drilling is underway.
- Foundations are in progress.
- Temporary sanitary sewer line complete.
- Temporary car drop-off loop is complete and ready for striping.
- Temporary sidewalks are complete.
- ICF and CIP formwork placing and pouring is in progress.
- Underground / Underlab plumbing is in progress.

➤ Upcoming Look Ahead:

- Site demolition work will continue.
- Continue hauling in fill materials.
- Continue site grading.
- Continue sanitary piping and manholes.
- Continue pouring ICF and CIP concrete walls.
- Continue underground plumbing.



B PHASE 1 - BUILDING CONSTRUCTION CIRCULATION
SCALE: N.T.S.

New Henry Clay High School

Construction Safety Fencing



New Henry Clay High School



Construction Safety Fencing



New Henry Clay High School

Temporary Roadways / Car Drop-Off Loop and Sidewalks Complete & Ready for Striping



New Henry Clay High School



Temporary Roadways / Car Drop-Off Loop and Sidewalks Complete & Ready for Striping



New Henry Clay High School



Geothermal Well Drilling Continues (Southwest Area of Site)



Week Ending August 08, 2025

New Henry Clay High School

Foundations and Structural Caisson Drilling in Progress (North Area of Site)



Week Ending August 08, 2025


New Henry Clay High School

Foundations and Structural Caisson Drilling in Progress (North Area of Site)



New Henry Clay High School

ICF / CIP Concrete Formwork Placement and Pouring | Underslab Plumbing in Progress | Caisson Drilling



New Henry Clay High School

ICF / CIP Concrete Formwork Placement and Pouring | Underslab Plumbing in Progress | Caisson Drilling



New Henry Clay High School

ICF / CIP Concrete Formwork Placement and Pouring | Underslab Plumbing in Progress | Caisson Drilling

