



GOODWIN UNIVERSITY EDUCATIONAL SERVICES, INC.

Special Meeting of the School Building Committee

May 29, 2025 at 2:00 pm

Virtual Meeting

Link for the Meeting :

<https://goodwin-edu.zoom.us/j/97612550485?pwd=T3yKmBr2gaqW1SIS2da9gMpaJX0cp7.1>

1. Call to Order

- Chair Frank Amodio confirmed quorum and called to order at 2:00 PM

2. Public Comment

- Chair Amodio asked if any members of the public wished to comment. No comments were received.

3. Report on the Magnet Technical High School (State Project # 542-0007 MAG/N) by Owner's Project Manager, Architect and Construction Manager

- **Letter of Authorization (LOA) #3:** Budgeted at \$10.9M; actual awards totaled \$13,000,357 — exceeding the target by \$2,412,009.96.
- **Combined LOAs #1, #2, and #3** remained within the overall budget due to prior savings (~\$5M under).
- **Adjustments:**
 - LOA #1: Originally approved at \$24,630,000; reconciled to ~\$20K less.
 - LOA #2: Approved at \$10,745,456; increased by ~\$180K for an accepted roofing alternate.
- **GMP Amendment #3:** Total \$61,979,677, inclusive of \$1M contingency and all alternates approved in the prior meeting.
- All subcontractor awards under LOA #3 went to the lowest responsible bidders.



4. Business Requiring Action

- **Recommend Approval of FIP Construction LOA#3 Phase 2 – FIP to proceed with awarding subcontractors prior to full GMP.**

- Motion made by Andy DiFatta
- Seconded by Eddie Meyer
- Passed unanimously, no opposition.

Note: Brief discussion noted the importance of securing pricing quickly to avoid escalation and maintain schedule.

- **Recommend Approval of Guaranteed Maximum Price Contract Amendment #3 with FIP Construction for Phase 2 Construction for the New Magnet Technical High School.**

- Motion made by Andy DiFatta
- Seconded by Bryant Harrell Sr.
- Passed unanimously, no opposition.

Notes: Members discussed the incorporated alternates, contingency, and the strategy for processing change orders moving forward.

5. Adjournment

- Motion to adjourn by Tom Romagnoli, seconded by Frank Amodio, and passed unanimously.

Meeting adjourned at 2:55 PM.