

Central Middle School Campus Connections – August 2025



About the Central Middle School Campus Project

The new Central Middle School (CMS) project is a two-phase 21-acre campus project. The new school building is being constructed in phase one. This is the fourth construction project bulletin. It serves as a high-level update on the exciting developments happening at the CMS site this month.

July Look-Back

- Continued to erect steel structure throughout building
- Started exterior wall framing
- Placed slab-on-deck (SOD) concrete at 2nd floor level
- Began mechanical electric & plumbing (MEP) hanger installation at 2nd floor and started lower level MEP underground rough
- Completed masonry at gym
- Started sanitary line install for Indian Rock Lane

August Look-Ahead

- Continue exterior wall framing and sheathing
- Continue placing SOD and slab-on-grade (SOG) concrete at the 2nd floor level.
- Start placement of SOG at lower level building
- Complete sanitary line install
- Continue lower level MEP underground rough
- Complete structural steel install for building
- Construction work continues to take place on Saturdays this month
- The truck route remains as Stanwich Road to Orchard Road, regardless of school being out of session and has performed well

(continues on next page)



If you have a safety concern, please contact the Turner Construction personnel Joseph Phelan, Project Manager (203) 410-0874 <jphelan@tcco.com> or Chris Chila, Project Superintendent (860) 634-7216 <cchila@tcco.com>

Visit our website: www.greenwichschools.org/CMSBC