



East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

120 S. Sanborn Ave • Jefferson, WI PAGE 1

Summer 2025 Continues...

August is almost here, and summer work is pushing hard toward the finish line. On second floor, painting is ongoing in the Library and Restrooms, with ceiling grid and soft flooring to follow. Ceramic tile is nearly complete on the first floor, while soft flooring, ceiling tile, and visual displays are being installed in nearby rooms. Lower level is seeing final MEPF overhead work, wall finishes and painting, and prep for ceramic tile. Upcoming work will involve epoxy flooring, ceiling grid/borders, and MEPF fixtures and devices. The new generator has been set outside, along with final roof work with gutters, flashings, and capstones. Upcoming work will include wood fencing, landscaping, and grass seeding in the courtyard to refresh this area!

Recently

- Drywall Taping/Finishing & Painting
- Ceiling Grid Installation w/ MEPF Fixtures & Devices
- Ceramic Tile & Soft Flooring Installation

Looking Ahead

- Epoxy Flooring Installation
- Ceiling Tile Drop
- Final Cleaning



Ceramic tile is complete in the Second Floor Restrooms. New plumbing fixtures are going in place ahead of toilet partitions and accessories.



A look at the freshly painted lockers in the First Floor Corridor. A quick clean and these will be all ready for use by students this coming fall!



A peek inside the First Floor 5K Classroom with finish work in place encompassing new casework, wall finishes, ceiling systems, and flooring!

Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / jwinch@findorff.com

Project Engineer, Brennan Sullivan / (920) 319-2077 / bsullivan@findorff.com

Findorff
BUILDING & BEYOND