



# East Elementary EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

//////////////////////////////// 120 S. Sanborn Ave • Jefferson, WI ////////////////////////////////// PAGE 1

## Summer 2025 Finishing...

The final weeks of summer are upon us, and final finish work is going into place at East Elementary. On second floor, MEPF overhead work is wrapping up, while soft flooring and accessory finishes will follow. Casework, toilet partitions/accessories, and wall finishes are nearly complete on first floor. Soft flooring and ceiling tile drop will follow to close out these areas. The epoxy flooring has just recently been completed across much of lower level, which leaves the remaining resilient floor as the only flooring left to be completed. Other work on this level includes final ceramic tile, wall finishes, toilet partitions/accessories, and kitchen finishes. Moving outside, new wood fencing has been installed around the new mechanical units, and the new chiller unit has been started up!

## Recently

- Epoxy & Soft Flooring Installation
- Restroom & Kitchen Fixtures/Accessories
- Stairwell Painting & Flooring Installation

## Looking Ahead

- Ceiling Tile Drop
- Final Cleaning
- Owner Items & Furniture Move-In



*Looking over the new epoxy floor installed in the Cafeteria. This floor system carries through the Cafeteria, Kitchen, and nearby Corridor!*



*With toilet partitions installed, there are only a few remaining finishes to install to complete the Second Floor Boys Restroom!*



*View from the door entering the Lower Level 4K Classroom. These newly renovated classroom spaces are even receiving their new furniture items!*

## Questions?

Project Manager, Jonathan Winch / (608) 219-5091 / [jwinch@findorff.com](mailto:jwinch@findorff.com)

Project Engineer, Brennan Sullivan / (920) 319-2077 / [bsullivan@findorff.com](mailto:bsullivan@findorff.com)

**Findorff**  
BUILDING & BEYOND