

# New Elementary School on Greendale Road



## ➤ Completed Work:

- Construction of the new job site entry is complete.
- Insulated Concrete Forms were observed staged on site.
- The utility poles have been removed from inside the construction boundary.
- Trenching for footings has started. Installation of the reinforcing bars has begun.

## ➤ Upcoming Work / Look Ahead:

- Existing utility along the street relocation to commence. (No schedule has been set).
- Drilling for the geothermal wells is scheduled to start on September 2, 2025.
- Relocation of the street utility poles are to be relocated.

# New Elementary School on Greendale Road



Staged Insulated Concrete Forms for the Exterior Walls



Week Ending August 15, 2025

# New Elementary School on Greendale Road



Building Pad – Utility Pole has been removed.



Week Ending August 15, 2025

# New Elementary School on Greendale Road



## Installation of Reinforced Steel Bars for Footings



Week Ending August 15, 2025

# New Elementary School on Greendale Road



Installed Sleeves under the foundation



Week Ending August 15, 2025

# New Elementary School on Greendale Road



Site Grading Continues



Week Ending August 15, 2025