



Measure J Bond

August 23, 2013

Vol. 1, No. 3

ALTA LOMA MIDDLE SCHOOL – EXPLORATORIUM – AUGUST 2013 SUMMER PROJECTS FINISH

Bond Program Update

James "Larry" Scott

What a summer! The Measure J Bond Program's 2013 construction projects are 90% complete. Several sites were shut down entirely because up to three separate projects were being constructed at once.

Demolition and portable removal for the Phase 1 modular projects finished in June, and site preparations followed suit. When school started on Aug. 14th, students at Baden, Monte Verde, Skyline and Alta Loma were the proud owners of these new and exciting learning environments.

Sposeto Engineering wasted no time tackling the ADA Path of Travel projects at eight elementary school sites. Crews ripped up non-compliant paths and ramps, and have installed new ADA-compliant Paths of Travel.

The remainder of the playground equipment was delivered at the end of May, and play structures are up and ready to go at all the elementary schools, except Buri Buri, which will be constructed later, and Skyline, due to unforeseen conditions. Our youngsters are thrilled with their new play structures.

Interstate Grading & Paving is putting the finishing touches on the El Camino Athletic Field. They have been working non-stop to complete this piece of the Measure J Bond Program. Anticipation is growing for the opening of the football season. Once Interstate completes El Camino's field

and bleachers, they will set to work on South San Francisco High's field and bleachers this fall with a Spring 2014 completion date. An NFL/SSFHS Groundbreaking Ceremony will be held this fall. Time and date will be announced soon.

Although the bulk of construction this year took place during the summer, there will be considerable work this fall and winter. El Camino's Science Buildings and the Ramp and Elevator at Spruce Elementary will be completed this winter.

Despite the flurry of activity across the SSFUSD campuses this summer, the Bond Team and their consultants continue to work diligently in the Design Phase of these upcoming projects: Phase 2 Modular projects (Junipero Serra, Spruce, Westborough, Ponderosa and Sunshine Gardens – slated for Summer 2014 construction), Westborough science building, the new Buri Buri campus and Parkway Middle School and its new Green Schoolhouse project.



Upper Site Campus Concept

Parkway Heights Middle School Drawing

UPCOMING PROJECTS – 2014/15

South San Francisco High School 20 New Classrooms
Martin Modernization
Parkway Heights Green Schoolhouse
New Buri Buri Elementary School



Modular Wall Installation – Alta Loma Middle School

DSA

The Division of the State Architect (DSA) is the state entity where all construction plans, not only for SSFUSD, but all school districts state-wide, must be approved. The Bond Team and their architects have worked tirelessly getting the construction plans approved by DSA. Once approved, construction can commence.



Spruce Ramp Demo – July 22, 2013

Citizens' Bond Oversight Committee

The Citizens' Bond Oversight Committee (CBOC) is comprised of various members of the SSF community to provide oversight of the Bond Program and to ensure that Bond projects remain within the confines of the Prop. 39 criteria. The CBOC toured a couple of school sites during their last meeting to see the progress of the Bond Program projects.



CBOC Tour – July 23, 2013

Spruce Ramp Demolition

At the June 13th Board of Trustees meeting, the Board approved a contract with Janus Corporation of Concord to demolish the non-compliant ramp at Spruce Elementary School. Demolition started July 9th and was completed before the end of the month; the new ramp and elevator will be constructed this fall and be completed this winter.



THIS FALL



El Camino High School Science Buildings
South San Francisco High's Athletic Fields & Bleachers
Spruce ES Ramp and Elevator Construction
Design - Phase 2 Modulars & Parkway Modernization & Green Schoolhouse