

New Elementary School on Greendale Road



➤ Completed Work:

- Rough grading continues.
 - Trenching and placement of footings continues.
 - Installation of below slab piping continues.
 - Installation of the Insulated Concrete Forms (ICF) has begun.
 - The Contractor has installed two check dams with a retention pond at the low spots of the perimeter of the site.
- At one location (uphill) the silt fence had been damaged. The CM was advised.

➤ Upcoming Work / Look Ahead:

- Existing utility along the street relocation to commence. (No schedule has been set).
- Drilling for the geothermal wells is scheduled to start on September 2, 2025.
- Completion of footing placement.

New Elementary School on Greendale Road



Mass Grading Continues



Week Ending August 29, 2025

New Elementary School on Greendale Road



Footing and Plumbing pipe installation



Week Ending August 29, 2025

New Elementary School on Greendale Road



Installation of the ICF has begun at the West end of the Building



Week Ending August 29, 2025

New Elementary School on Greendale Road



Stubbed up plumbing lines at the underslab



Week Ending August 29, 2025

New Elementary School on Greendale Road



Check Dam and Retention Pond at the North Side of the Site



Week Ending August 29, 2025