




ADDITIONS & RENOVATIONS - SCHOOL BOARD PRESENTATION - 19 AUGUST 2025 - ALLOY 5

DESIGN PHASES














BIDDING + **PERMITS**



CONSTRUCTION **ADMINISTRATION**




ACT 34 UPDATE



CLARIFICATION REGARDING ACT 34 APPLICABILITY FOR ADDITIONS AND RENOVATIONS TO PARKLAND HIGH SCHOOL:


According to the Pennsylvania Department of Education (PDE) and the provisions outlined in Act 34, a public hearing and associated compliance measures are required only when a school construction project meets or exceeds certain thresholds. Specifically, Act 34 applies to:

- New school buildings,
- New district administration office buildings, and
- Additions to existing buildings where the size of the addition exceeds 20% of the existing building's gross floor area
- In the case of the Additions and Renovations at the Parkland High School, the proposed scope of work does not meet the criteria for Act 34 applicability. Based on our calculations and the current design documents, the total square footage of the addition is less than 20% of the existing facility's gross floor area (17%). Therefore, the project does not constitute a "substantial addition" as defined under Act 34
- As such, no Act 34 hearing or associated documentation is required for this project. This interpretation aligns with the guidance provided in the PlanCon documentation and the Pennsylvania Code Title 22, Chapter 349



BUILDING SCOPE REVIEW







PARKLAND HIGH SCHOOL
RENOVATIONS & ADDITIONS

PROJECT STATS


- Current Square Footage 493,782 sf
- Proposed Square Footage 578,696 sf
- Square Footage of Renovations 74,561 sf
- Estimated building capacity 4,000 students
- Number of new classrooms and other spaces
- 28 General Classrooms
- 11 Science Labs
- 2 Learning Support
- 2 Engineering Labs
- 1 Robotics Lab
- 1 Art Lab / Drawing Room Expansion
- 1 Foods Lab
- 8 SGIs
- 1 Tutoring Space




HIGH SCHOOL | SECOND FLOOR | BUILDING SCOPE AREAS



HIGH SCHOOL | FIRST FLOOR | CLASSROOM ADDITIONS




HIGH SCHOOL | SECOND FLOOR | CLASSROOM ADDITIONS





HIGH SCHOOL | INTERIOR VIEW | OPEN SGI



HIGH SCHOOL | INTERIOR VIEW | SCIENCE LAB




HIGH SCHOOL | EXTERIOR VIEW | COURTYARD



HIGH SCHOOL | EXTERIOR VIEW | BUS LOOP



HIGH SCHOOL | FIRST FLOOR | MEDIA CENTER








HIGH SCHOOL | INTERIOR VIEW | MEDIA CENTER







HIGH SCHOOL | INTERIOR VIEW | MEDIA CENTER




HIGH SCHOOL | FIRST FLOOR | CAFETERIA EXPANSION




HIGH SCHOOL | SECOND FLOOR | CAFETERIA EXPANSION




HIGH SCHOOL | INTERIOR VIEW | CAFETERIA ADDITIONS






HIGH SCHOOL | FIRST FLOOR | OFFICE EXPANSION




HIGH SCHOOL | INTERIOR VIEW | MAIN HALLWAY



HIGH SCHOOL | FIRST FLOOR | OFFICE EXPANSION




HIGH SCHOOL | FIRST FLOOR | ATHLETICS LOBBY EXPANSION



HIGH SCHOOL | INTERIOR VIEW | ATHLETICS LOBBY








SCHEDULE UPDATE





- * BOARD ACTION
- * VISION 2030 UPDATES
- * ACT 34 REQUIREMENTS




PARKLAND HIGH SCHOOL - BID / AWARD SCHEDULE

ADVERTISEMENT TO PSD
BID ADVERTISEMENT
OUT TO BID
DRAWINGS ON STREET
PRE-BID
BIDS DUE / BID OPENING
DESCOPES
RECOMMEND FOR COMMITTEE
COMMITTEE MEETING
BOARD MEETING


EARLY STEEL PACKAGE	ALL OTHER TRADES	
8/11/2025	10/6/2025	
8/18, 8/25, 9/1	10/13, 10/20, 10/27	
9/5/2025	10/17/2025	
9/5 - 9/26	10/20 - 11/14	
9/10/2025	10/30/2025	
9/30/2025	11/17/2025	
10/1 - 10/3	11/18 - 11/26	
10/6/2025	10/6/2025 11/26/2025	
10/13/2025		
10/21/2025	12/9/2025	




HIGH SCHOOL | SCHEDULE UPDATE







- -Need full time street sweeper on site
- -Gator for site super use
- -Need specific signage
- -Relocate Student Vans to front?
- -AHB Staff member to act as "traffic cop" during bus drop off & pick-up



BUDGET UPDATE



VISION 2030 - PARKLAND SCHOOL DISTRICT

HIGH SCHOOL RENOVATIONS AND ADDITIONS

	60%+ CD COST ESTIMATE w/ VE August 13 2025	SD ESTIMATE Board Retreat October 2024
BUILDING - RENOVATIONS AND ADDITIONS (ARCH, STRUC, MECH, PLUMB, ELEC)		\$39,044,398
ATHLETICS LOBBY	included below	\$2,867,549
POOL REFRESH (PAINT AND LIGHTS)	included below	\$238,470
AUDITORIUM HOUSE LIGHTS REPLACEMENT	included below	\$225,000
MEDIA CENTER RENOVATION	ADD ALTERANTE	\$596,345
BUILDING SUBTOTAL	\$45,472,021	\$42,971,762
SITEWORK (CIVIL)	\$8,306,116	\$10,705,099
BIDDING CONTINGENCIES - 3.5%	\$1,882,235	\$3,230,486
CONSTRUCTION COSTS SUBTOTAL	\$55,660,372	\$56,907,347
SOFT COSTS	\$12,557,640	\$11,935,349
ANTICIPATED TOTAL PROJECT BUDGET	\$68,218,013	\$68,842,696
ADD ALTERNATE: MEDIA CENTER RENOVATION	\$2,466,544	(included in base bid)
ANTICIPATED TOTAL PROJECT BUDGET WITH MEDIA CENTER INCLUDED	\$70,684,557	

QUESTIONS

