

## Central Middle School Campus Connections – September 2025



### About the Central Middle School Campus Project

The new Central Middle School (CMS) project is a two-phase 21-acre campus project. The new school building is being constructed in phase one. This is the fifth construction project bulletin. It serves as a high-level update on the exciting developments happening at the CMS site this month. We welcome the students back to school in their final school year at the current building.

### August Look-Back

- Continued foundation systems for the building
- Continued structural steel erection
- Continued exterior envelope framing at upper level of building
- Started installation of roofing system(s)
- Started mechanical electric & plumbing (MEP) hanger installations
- Continued underground MEP installations at lower level
- Completed placement of slab-on-deck (SOD) and slab-on-grade (SOG) at upper level
- Continued sanitary installations at Indian Rock Lane for phase 1

### September Look-Ahead

- Work will continue on Saturdays for the month of September and October
- Finalize decking and detailing of structure
- Continue exterior envelope framing
- Continue roof system installations
- MEP hanger and rough installations at upper level
- Continue placement of concrete slabs
- Exterior site storm and utility system(s) install

(continues on next page)



If you have a safety concern, please contact the Turner Construction personnel Joseph Phelan, Project Manager (203) 410-0874 <[jphelan@tcco.com](mailto:jphelan@tcco.com)> or Chris Chila, Project Superintendent (860) 634-7216 <[cchila@tcco.com](mailto:cchila@tcco.com)>

Visit our website: [www.greenwichschools.org/CMSBC](http://www.greenwichschools.org/CMSBC)