

New Elementary School on Greendale Road



➤ **Completed Work:**

- Rough grading appears to near completion.
- Trenching and placement of footings continues along the North of the Building.
- Installation of below slab piping continues; plumbing is stubbed up.
- Installation of the Insulated Concrete Forms (ICF) continues.
- Laying of CMU masonry has begun at the common wall of Corridor C01 and Workroom 145.
- The silt fence and check dams appear to be in good condition. The Contractor deepened On of the retention area in front of the check dam.

➤ **Upcoming Work / Look Ahead:**

- Existing utility along the street relocation to commence. (No schedule has been set).
- Drilling for the geothermal wells is scheduled to start in September 2025.
- Completion of footing placement.

New Elementary School on Greendale Road



Trenching for Foundation Continues



Week Ending September 5, 2025

New Elementary School on Greendale Road



Footing along the North Face of the Building



Week Ending September 5, 2025

New Elementary School on Greendale Road



Installation of the ICF Continues at the North Side



Week Ending September 5, 2025

New Elementary School on Greendale Road



Laying of CMU at the Common Wall of Corridor C01 and Work Room 145



Week Ending September 5, 2025

New Elementary School on Greendale Road



Stubbed up underslab plumbing



Week Ending September 5, 2025

New Elementary School on Greendale Road



Check Dam and Retention Pond at the North Side of the Site



Week Ending September 5, 2025