



HCS Project Manager: Trevor Turner

Schools: Various High Schools and Middle Schools throughout the District

Architect/Engineer: N/A

Contractor: Multiple

Project Scope: The replacement of scoreboards in both high school and middle school gymnasiums, high school stadiums, and high school baseball, and softball fields. The replacement timeline is based on the current age and condition of existing scoreboards. Project also includes adding shot clocks to the basketball scoreboards in high school gyms.

Current Status: First Phase of replacements complete

Budget: Original Budget: \$1,200,000 Board Approved Date: September 11, 2023.

Budget Issues: None.

Schedule: Final phase PO issued, currently scheduling installations

Schedule Issues: None.

Achievements: Finished first half of replacements.