

New Elementary School on Greendale Road



➤ **Completed Work:**

- Construction of additional retaining ponds continue.
- Trenching and placement of footings continues along the North of the Building.
- Installation of below slab MEP continues.
- Installation of the Insulated Concrete Forms (ICF) continues.
- The vapor barrier was observed but needed to be extend to the foundation walls. The CM was advised of areas to remediate.
- Laying of CMU masonry continues in the west side of the building.
- The silt fence and check dams appear to be in good condition.
- Drilling of the geothermal wells continue. Three drills were observed on site.
- Site clearing for the new sidewalk tying the existing neighborhood to the school

➤ **Upcoming Work / Look Ahead:**

- Existing utility along the street relocation to commence. (No schedule has been set).
- Continuation of setting and filling the ICF forms.
- Completion of footing placement.
- Continue placing concrete floor slabs.

New Elementary School on Greendale Road



Drilling the Geothermal Wells



Week Ending September 19, 2025

New Elementary School on Greendale Road



Concrete Placement in the ICF Forms



Week Ending September 19, 2025

New Elementary School on Greendale Road



Vapor Barrier at the Below Slab



Week Ending September 19, 2025

New Elementary School on Greendale Road



Placement of Plumbing Continues



Week Ending September 19, 2025

New Elementary School on Greendale Road



Construction of Retention Pond



Week Ending September 19, 2025

New Elementary School on Greendale Road



Site Clearing for the new Sidewalk from the Neighborhood to School



Week Ending September 19, 2025