

New Elementary School on Greendale Road



➤ **Completed Work:**

- Construction of additional retaining ponds appear to be complete. The Contractor has built three retention areas and added a pipe to control the water flow. The silt fence and check dams appear to be in good condition.
- Trenching of the building footprint appears to be complete. Placement of footings continue.
- Installation of below slab MEP continues.
- Installation of the Insulated Concrete Forms (ICF) continues.
- Placement of the concrete slab is complete at Area A.
- Laying of interior foundation CMU masonry has begun in Area B.
- The silt fence and check dams appear to be in good condition.
- Drilling of the geothermal wells continue. Three drills were observed on site.
- Site clearing for the new sidewalk tying the existing neighborhood to the school is complete.

➤ **Upcoming Work / Look Ahead:**

- Continue the drilling of the geothermal wells.
- Continuation of setting and filling the ICF forms.
- Completion of footing placement.
- Continue placing concrete floor slabs.

New Elementary School on Greendale Road



Drilling the Geothermal Wells



Week Ending September 26, 2025

New Elementary School on Greendale Road



Concrete Placement in the ICF Forms



Week Ending September 26, 2025

New Elementary School on Greendale Road



Placed and Cured Concrete Floor Slab Area A



Week Ending September 26, 2025

New Elementary School on Greendale Road



Placement of Under Slab Plumbing in Area B has Begun



Week Ending September 26, 2025

New Elementary School on Greendale Road



Laying of Interior Foundation CMU



Week Ending September 26, 2025

New Elementary School on Greendale Road



Retention Pond with Pipe to Control Water Flow



Week Ending September 26, 2025

New Elementary School on Greendale Road



Site Cleared for the new Sidewalk from the Neighborhood to School



Week Ending September 26, 2025