


New Henry Clay High School

- **Completed/Work in Progress:**
 - Site grading work is underway.
 - Geothermal well field drilling at south end of site is complete.
 - Trenching and gathering of geothermal piping is in progress.
 - Area B structural caisson drilling is complete and foundations are in progress.
 - ICF and CIP formwork placing and pouring is in progress.
 - Laying of CMU walls is in progress.
 - Installation of IFAs (integrated framing assemblies) for framed openings at ICF walls is underway.
 - Area A & C (Level 1) concrete slab and under-slab plumbing and electrical is in progress
 - Installation of hollow metal frames is in progress.
 - KAWC installation of main waterline is in progress.
- **Upcoming Look Ahead:**
 - Continue hauling in fill materials and continue site grading.
 - Continue sanitary piping and manholes.
 - Continue pouring ICF and CIP concrete walls.
 - Continue laying CMU walls.
 - Continue with under-slab plumbing and electrical.
 - Continue pouring concrete slabs on grade.
 - Continue installing IFAs at ICF walls.
 - Continue installing hollow metal frames.
 - KAWC to continue installation of main waterline.



B PHASE 1 - BUILDING CONSTRUCTION CIRCULATION
SCALE: N.T.S.

New Henry Clay High School

An Overall Look at Areas A, B and C Progress



Week Ending September 26, 2025

New Henry Clay High School

Area A - ICF Walls, Laying CMU Walls, Under-Slab Plumbing & Electrical, Installation of Hollow Metal Frames



Week Ending September 26, 2025

New Henry Clay High School

Area A - ICF Walls, Laying CMU Walls, Under-Slab Plumbing & Electrical, Installation of Hollow Metal Frames



Week Ending September 26, 2025

New Henry Clay High School

Areas A & D Cast-in-Place Concrete Walls in Progress, Foundations, Under-Slab Plumbing & Electrical Underway



New Henry Clay High School

Area C (Level 1) Concrete Slab, ICF Walls & IFA Frames, CMU Walls, Under-Slab Plumbing & Electrical Underway



New Henry Clay High School

Area C (Level 1) Concrete Slab, ICF Walls & IFA Frames, CMU Walls, Under-Slab Plumbing & Electrical Underway



New Henry Clay High School



Area B – Grade Beams



Week Ending September 26, 2025

New Henry Clay High School

Roadway to the West of the Building is Underway



Week Ending September 26, 2025