BOND PROJECTS PROGRESS REPORT

Completed

In progress

N/A to project

Updated on 9/26/25 _____

Building Site	Construction Start			Current Status						
A.P. Willits Elementary	2025	2026	2027	In design	Submitted to NYSED	NYSED Approved	Bidding Started	Bid Awarded	Construction	
Existing gym HVAC	0		0						0	
Baylis Elementary	2025	2026	2027	In design	Submitted to NYSED	NYSED Approved	Bidding Started	Bid Awarded	Construction	
Existing gym HVAC	0	\circ	\bigcirc		\bigcirc	\bigcirc	\circ	\circ	\circ	
Demo of portables	0	\bigcirc	\bigcirc		\bigcirc	\circ	\circ	\circ	\bigcirc	
Interior alterations	0	\bigcirc	\bigcirc		\bigcirc	\circ	\circ	\circ	\circ	
Gym addition & cafeteria conversion	0	0			0	0	0	0	0	
Berry Hill Elementary	2025	2026	2027	In design	Submitted to NYSED	NYSED Approved	Bidding Started	Bid Awarded	Construction	
Existing gym HVAC	0	\bigcirc	\bigcirc	0	\circ	\circ	\circ	\bigcirc	\circ	
Classroom addition	0	\bigcirc	\circ				\circ	\bigcirc	\circ	
Gym addition	0	0	0		0	\circ	0	\circ	0	
Robbins Lane Elementary	2025	2026	2027	In design	Submitted to NYSED	NYSED Approved	Bidding Started	Bid Awarded	Construction	
Existing gym HVAC	0	\bigcirc	\bigcirc	0	\bigcirc	\circ	\circ	\circ	\circ	
Gym addition	0	\circ			\bigcirc	\circ	\circ	\circ	\circ	
South Grove Elementary	2025	2026	2027	In design	Submitted to NYSED	NYSED Approved	Bidding Started	Bid Awarded	Construction	
Bus loop	0	\bigcirc	\bigcirc							
Repointing & bus loop canopy	0	0	0				0	0	0	

Building Site	Const	ructio	n Start	Current Status						
Village Elementary	2025	2026	2027	In design	Submitted to NYSED	NYSED Approved	Bidding Started	Bid Awarded	Construction	
Existing gym HVAC	0		0						\bigcirc	
Classroom addition	0		0				0	0	0	
Walt Whitman Elementary	2025	2026	2027	In design	Submitted to NYSED	NYSED Approved	Bidding Started	Bid Awarded	Construction	
Existing gym HVAC	0	\bigcirc	0		\circ	\bigcirc	\circ	\circ	\circ	
Classroom addition	0	\bigcirc	0			\bigcirc	\circ	\circ	\circ	
Gym addition & demo of portables	\bigcirc	0	0		0	0	0	0	0	
HBT Middle	2025	2026	2027	In design	Submitted to NYSED	NYSED Approved	Bidding Started	Bid Awarded	Construction	
Security vestibule	0	\bigcirc	0			\bigcirc	\circ	\circ	\bigcirc	
Site paving	0	\circ	0			\circ	\circ	\circ	\bigcirc	
Turf field & track	0		0			\circ	\circ	\circ	\circ	
Locker room renovation	0	\bigcirc	0		\bigcirc	\circ	\circ	\circ	\circ	
Main gym HVAC	0		0						0	
South Woods Middle	2025	2026	2027	In design	Submitted to NYSED	NYSED Approved	Bidding Started	Bid Awarded	Construction	
Partial roof & masonry	0	\bigcirc	0							
Locker room renovation	0		0		\circ	\circ	\circ	\circ	\bigcirc	
Main gym HVAC	0		0						\circ	

Estimated

Building Site

Estimated Construction Start

Current Status

Syosset High School	2025	2026	2027	In design	Submitted to NYSED	NYSED Approved	Bidding Started	Bid Awarded	Construction
Rear bus loop	0		\bigcirc				\circ	\circ	\bigcirc
New gym addition	0		\bigcirc				\circ	\circ	\bigcirc
New library	0	\bigcirc	\bigcirc	0	\circ	\circ	\circ	\circ	\bigcirc
Locker room renovation	0	\circ	\bigcirc	0	\circ	\circ	\circ	\circ	\circ
Softball/baseball turf	0		\bigcirc				\circ	\circ	\circ
Pool upgrades	0	\circ					\circ	\circ	\circ
Classroom renovations	0	\bigcirc	\bigcirc	0	\circ	\circ	\bigcirc	\circ	\circ
Guidance Office reconfiguration	0	\circ	0				0	0	0
Science research expansion	0	0	\circ		0	0	0	0	0