

New Elementary School on Greendale Road



➤ **Completed Work:**

- Retention ponds appear to be operating correctly. Standing water was observed in the first pond.
- Trenching of the building footprint appears to be complete. Placement of footings continue.
- Installation of below slab MEP continues.
- Installation of the Insulated Concrete Forms (ICF) continues.
- Placement of the concrete slab continues through Area B (slab placement is not complete).
- Laying of interior foundation CMU masonry continues in Area B.
- Installation of door frames nears completion in Area A.
- Drilling of the geothermal wells continue. Three drills were observed on site.

➤ **Upcoming Work / Look Ahead:**

- Continue the drilling of the geothermal wells.
- Continuation of setting and filling the ICF forms.
- Completion of footing placement.
- Continue placing concrete floor slabs.

New Elementary School on Greendale Road



Drilling the Geothermal Wells



Week Ending October 3, 2025

New Elementary School on Greendale Road



Installed ICF forms along the East side of the Building



Week Ending October 3, 2025

New Elementary School on Greendale Road



Placed and Cured Concrete Floor Slab Area A



Week Ending October 3, 2025

New Elementary School on Greendale Road



Placement of Under Slab Plumbing Continues in Area B



Week Ending October 3, 2025

New Elementary School on Greendale Road



Laying of Interior Foundation CMU



Week Ending October 3, 2025

New Elementary School on Greendale Road



Retention Pond appears to be Controlling The Storm Water



Week Ending October 3, 2025

New Elementary School on Greendale Road



Interior Hollow Metal Door Frames Staged for Installation



Week Ending October 3, 2025