

New Elementary School on Greendale Road



➤ **Completed Work:**

- Rain was ongoing on the site during this site visit. The retention ponds appeared to be operating correctly. Standing water was observed in the first pond. Very little water appeared to be standing in the lower retention area.
- Installation of below slab MEP continues.
- Installation of the Insulated Concrete Forms (ICF) continues.
- Placement of the concrete slab continues through Area B (slab placement is not complete).
- Laying of interior foundation CMU masonry continues in Area B.
- Installation of door frames nears completion in Area A and continue through Area B.
- Drilling of the geothermal wells continue. Three drills were observed on site.

➤ **Upcoming Work / Look Ahead:**

- Continue the drilling of the geothermal wells.
- Continuation of setting and filling the ICF forms.
- Completion of footing placement.
- Continue placing concrete floor slabs.

New Elementary School on Greendale Road



Drilling the Geothermal Wells



Week Ending October 10, 2025

New Elementary School on Greendale Road



Installed ICF forms along the East side of the Building



Week Ending October 10, 2025

New Elementary School on Greendale Road



Placed and Cured Concrete Floor Slab Area B



Week Ending October 10, 2025

New Elementary School on Greendale Road



Placement of Under Slab Plumbing Continues in Area B



Week Ending October 10, 2025

New Elementary School on Greendale Road



Laying of Interior CMU and Door Frames



Week Ending October 10, 2025

New Elementary School on Greendale Road



Electrical Panel Tub Installation has Begun



Week Ending October 10, 2025

New Elementary School on Greendale Road



Upper Retention Pond



Week Ending October 10, 2025

New Elementary School on Greendale Road



Lower Retention Pond



Week Ending October 10, 2025