



Mount Nittany Elementary School

Expansion Project Update

10/13/2025







Mount Nittany Elementary School

Current Progress

- Schedule still 2 weeks behind because of steel deliveries
- West wing is dried in
- South wing block (CMU) complete
- South Wing overhead conduit being installed



Mount Nittany Elementary School

Next Steps:

- Irrigation system installation with field planting
- Mechanical piping throughout West wing
- Completion of geothermal well piping to building
- Mock up of brick assemblies



Mount Nittany Elementary School

Questions?