

New Elementary School on Greendale Road



➤ **Completed Work:**

- Placement of vapor barrier has continued through Lobby 100A. The CM was asked to remind the installer that the vapor barrier shall be continuous and taped to the sides of the foundation CMU.
- Installation of below slab MEP continues, the stub-ups in the Kitchen area were observed.
- Installation of the Insulated Concrete Forms (ICF) continues.
- Laying of interior CMU masonry continues in Area B.
- Installation of door frames continues through Area B.
- Drilling of the geothermal wells continue. Four drills were observed on site.
- The retention pond appears to be operating properly.

➤ **Upcoming Work / Look Ahead:**

- Continue the drilling of the geothermal wells.
- Continuation of setting and filling the ICF forms.
- Completion of footing placement.
- Continue placing concrete floor slabs.

New Elementary School on Greendale Road



Drilling the Geothermal Wells



Week Ending October 31, 2025

New Elementary School on Greendale Road



Installed ICF forms along the West side of the Building



Week Ending October 31, 2025

New Elementary School on Greendale Road



Placed Vapor Barrier under the Concrete Floor - Slab Area B



Week Ending October 31, 2025

New Elementary School on Greendale Road



Laying of Interior CMU and Window Frames



Week Ending October 31, 2025

New Elementary School on Greendale Road



Plumbing Stub Ups in the Kitchen Area



Week Ending October 31, 2025

New Elementary School on Greendale Road



Upper Retention Pond



Week Ending October 31, 2025

New Elementary School on Greendale Road



Lower Retention Pond



Week Ending October 31, 2025