

Norman Rockwell Elementary

Construction Update #09

November 4, 2025

Rebuild & Enlarge Construction Timeline: April 2025-December 2026



Walls up and away we go! November will reveal the shape of the new school with exterior and interior walls being installed. These engineered wall panels were designed with building information modeling in 3D and are shipped to the school custom made and ready to install. This improves safety, efficiency, and quality!



Lydig crews set and secure each panel and make every connection to build your new classrooms. The joists and floor trusses that connect between the top of the walls makes a sturdy platform for the second story of Rockwell Elementary.

Please reach out to Ina Holzer or Ryan Ota with questions and/or requests for information (contact information below).

Project Team:

LWSD Senior Project Manager, Ina Holzer, iholzer@lwsd.org
Lydig Site Superintendents, Jason Schmidt and Steve Fromm
Lydig Senior Project Manager, Ian McDonald

Learn more: www.lwsd.org/Rockwell-Rebuild



What To Expect During Construction

Wall framing continuing to shape the building

Working Hours:

Standard working hours:

7 a.m. – 4 p.m. Monday-Friday

Throughout the course of this project, construction may occur late and/or on work weekends to maintain schedule.

In those circumstances, we will abide by the City of Redmond's noise and work hour ordinances (as follows):

7 a.m. – 7 p.m. Monday - Friday

9 a.m. – 6 p.m. Saturday

Not allowed on Sunday/Legal Holidays

Deliveries:

The primary construction entrances will be on 162nd Ave NE. Deliveries will not be allowed outside of our working hours. Deliveries will not occur during pick up and drop off times.

Noise & Vibration:

Lydig adheres to all local and state noise codes. Heavy machinery and construction equipment shall not be operated during non-working hours. Trucks and equipment idling will not be permitted to idle on site before 7 a.m. Please note the back-up alarms on our vehicles and equipment are required by WISHA and cannot be disabled.

Personal Conduct:

All Lydig employees and subcontractors undergo a mandatory safety and personal conduct orientation meeting. This includes, but is not limited to, site regulations on language, harassment, music/radios, tobacco use, litter and leaving/entering the job site.

