



Crabtree, Rohrbaugh & Associates

CONEWAGO VALLEY SCHOOL DISTRICT

NOE Project Update

November 3, 2025

AGENDA

1 NOE Project Update

2 Design Development

3 Next Steps

4 Questions



Project Update

Status Report and Schedule

Project Update

1. Architectural Plans:

- ✓ Design of Building Code Review
- ✓ Refinement of Floor Plans
- ✓ Design of form, space and scale
- ✓ Interior Design meetings with Faculty
- Material and color scheme selection
- Structural, Food Service, Mechanical, Electrical and Plumbing Systems
- Act 34 Booklet and Estimate

2. Civil Engineering:

- Land Development submissions
- County Conservation submission



ACT 34 & Bidding Schedule

CONEWAGO VALLEY SCHOOL DISTRICT

NEW OXFORD ELEMENTARY SCHOOL

#3671

BOARD UPDATES / ACT 34 HEARING TIMELINE

11/3/2025

DATE	
January 5, 2026	☐ Board Update & Review of Act 34 Booklet Review booklet including scope, cost estimate, financing and schedule
January 12, 2026	☒ Board Action - Design Development + Act 34 Booklet Board Approval Required: <i>Resolution & Maximum Building Construction Cost</i>
January 22, 2026	☐ Advertisement School District and Solicitor coordinate advertisement 20 days prior to Hearing
February 12, 2026	☐ Act 34 Hearing - 6pm @ NOE School District, Solicitor, Architect and Financial Consultant conduct Hearing
March 9, 2026	☒ Board Action - Construction Documents + Approval to Release for Bid
March 18, 2026	☐ District places Advertisements Advertisement to be placed for 3 consecutive weeks
March 19, 2026	☐ Project Released for Bidding Pre-Bid Meeting date TBD
April 23, 2026	☐ Tentative Bid Receipt April 30 Makeup Date
May 4, 2026	☐ Board Review of Bids Review of Base Bid + Alternates
May 11, 2026	☒ Board Action - Approval of Intent to Award Possible additional Board review required prior to Intent to Award
Late May 2026	☐ Issue Notice to Proceed Start of Construction
August 2028	☐ Building Substantial Completion District Occupancy
November 2028	☐ Site Substantial Completion

NOTE: Schedule is pending Municipal and Regulatory Agency Approvals

Draft Act 34 Cost Estimate

DRAFT Act 34 Cost Estimate					
Construction Costs		SD		Act 34	Difference
New Construction Cost					
General Construction		\$	17,329,000	\$	18,480,000
HVAC Construction		\$	5,590,000	\$	5,700,000
Plumbing & Fire Protection Construction		\$	2,079,600	\$	2,736,000
Electrical Construction		\$	5,031,000	\$	5,130,000
Subtotal		\$	30,029,600	\$	32,046,000
Renovation Cost					
General Construction		\$	1,397,000	\$	878,020
HVAC Construction		\$	600,000	\$	552,600
Plumbing & Fire Protection Construction		\$	216,000	\$	221,040
Electrical Construction		\$	180,000	\$	184,200
Subtotal		\$	2,393,000	\$	1,835,860
Site Construction Cost					
Building Demolition		\$	924,000	\$	770,000
General Site Work		\$	6,000,000	\$	6,000,000
Subtotal		\$	6,924,000	\$	6,770,000
Construction Contingency and Escalation					
Escalation to Mid-Point of Construction		\$	2,360,796	\$	1,829,334
Estimating Contingency		\$	786,932	\$	813,037
Subtotal		\$	3,147,728	\$	2,642,371
Subtotal Construction Costs		\$	42,494,328	\$	43,294,231
				\$	(799,903)

Construction Related Soft Costs				
Construction Contingency	\$	1,062,358	\$	1,082,356
Unclassified Excavation	\$	424,943	\$	432,942
Construction Testing & Inspection	\$	956,122	\$	275,000
Commissioning	\$	531,179	\$	100,000
Regulatory Agency Fees	\$	424,943	\$	432,942
Asbestos Abatement				
Construction Manager				
Subtotal	\$	3,399,546	\$	2,323,240
				\$ 1,076,306
Soft Costs				
Basic Services	\$	2,754,532	\$	2,737,948
Civil Engineering	\$	167,105	\$	304,680
Geotechnical Investigation	\$	10,350	\$	15,335
Site Survey	\$	18,830	\$	25,655
Sewer Module Planning	\$	2,150		
Traffic Assessment	\$	7,020		
Traffic Study	\$	6,030	\$	30,340
Asbestos Abatement Consultant	\$	25,000	\$	25,000
Food Service Consultant	\$	30,000	\$	24,596
Printing/Mailing/Web Based Construction	\$	60,909	\$	60,632
Furniture/Equipment Allowance	\$	1,912,245	\$	1,948,240
Financing	\$	918,177	\$	912,649
Subtotal	\$	5,912,349	\$	6,085,077
				\$ (172,728)
TOTAL PROJECT COST		\$	51,806,223	\$ 51,702,548
				\$ 103,675


NOTE: Schematic Design (SD) Cost Estimate provided during August 8, 2024 Board Meeting



NOE Design Development

Building Massing & Interior Design

NOE – Site Plan



[illegible]

NOE – Aerial View





NOE – Main Entrance



NOE – Berlin Road View



Playground

NOE – Back of School Aerial View



NOE – Main Lobby



NOE – Main Lobby



NOE – CLA and Gym Entrance



NOE – Media Center

NOE – Courtyard





NOE – Cafeteria

A high-angle, close-up photograph of several people's hands and forearms stacked together in a huddle. The hands are of various skin tones, and the clothing includes an orange button-down shirt, a blue ribbed sweater, and a black watch. The background is blurred, showing a light-colored floor and some indistinct shapes.

Next Steps

Upcoming Tasks

Next Steps

1. Design Development

- Continue Exterior & Interior Design
- MEP Systems and Structural Integration
- Cost Estimate reconciliation with Fidevia
- Finalize Act 34 Cost Estimate and Booklet

2. Civil Engineering

- Land Development coordination with Borough and Twp.
- NPDES coordination with Adams County

Questions?



Crabtree, Rohrbaugh & Associates
www.cra-architects.com