

New Elementary School on Greendale Road



➤ **Completed Work:**

- Placement of concrete is complete through Lobby 100A.
- Installation of the Insulated Concrete Forms (ICF) continues.
- Laying of interior CMU masonry continues in Area B.
- Installation of door frames continues through Area B.
- Drilling of the geothermal wells continue.
- The retention pond appears to be operating properly.

➤ **Upcoming Work / Look Ahead:**

- Continue the drilling of the geothermal wells.
- Continuation of setting and filling the ICF forms.
- Completion of footing placement.
- Continue placing concrete floor slabs.

New Elementary School on Greendale Road



Drilling the Geothermal Wells



Week Ending November 7, 2025

New Elementary School on Greendale Road



Installed ICF forms along the East side of the Building from Interior



Week Ending November 7, 2025

New Elementary School on Greendale Road



Placed Concrete Slab - Slab Area B



Week Ending November 7, 2025

New Elementary School on Greendale Road



Laying of Interior CMU and Setting Door Frames



Week Ending November 7, 2025

New Elementary School on Greendale Road



Laying of Masonry Continues



Week Ending November 7, 2025

New Elementary School on Greendale Road



Lower Retention Pond



Week Ending November 7, 2025