



*Serving Learners, Families, and the Community*

## CECIL COUNTY PUBLIC SCHOOLS DIVISION OF ADMINISTRATIVE SERVICES

GEORGE WASHINGTON CARVER EDUCATION LEADERSHIP CENTER  
201 BOOTH STREET • ELKTON, MD 21921

---

phone: 410.996.5034 • fax: 410.996.1082 • [www.ccps.org](http://www.ccps.org)

---

Jeffrey A. Lawson, Ed.D.  
Superintendent of Schools

Diana B. Hawley  
President, Board of Education

### MEMORANDUM

**To:** Jeffrey A. Lawson, Ed.D., Superintendent of Schools

**From:** Theodore Boyer, Ed.D., Executive Director for Administrative Services  
Charles C. Simperts, Director of Facilities

**Date:** November 12, 2025

**Re:** Construction Progress Report to the Board of Education

---

#### **North East Middle/High School – Replacement Project**

- Building retaining wall footers, wall construction, waterproofing, retaining wall backfill, concrete slab pouring, under slab electrical and plumbing, steel erection, fireproofing, sanitation and storm water pipe installation, and masonry of exterior and interior walls are ongoing
- Mechanical rough-in (electrical, plumbing, HVAC), ceiling utilities and sprinkler installation are in process
- Geothermal buildings construction is in process
- Excavation of the staff parking lot area is complete and underground utilities installation is in process
- Irishtown Rd Improvements package was advertised November 5, 2025 the Bid opening is scheduled for December 10, 2025
- *Progress photos attached*

#### **Cecilton Elementary School – Boiler Conversion Project**

- Project is substantially complete
- *Progress photos attached*

#### **Elkton Middle School – A/C Replacement**

- Roof top units have been shipped, once they arrive a kick off meeting will be scheduled
- Anticipated project start date late November

#### **Administrative Services Center – Boiler Replacement**

- Kick off meeting was held October 7, 2025
- Submittals are being reviewed
- Anticipate an early spring installation due to lead time of equipment

### **Administrative Services Center – Roof Replacement**

- Kick-off meeting was held on October 3, 2025
- Submittals were reviewed and contractor mobilized October 31, 2025
- Project will be ongoing through the end of December 2025
- *Progress photos attached*

### **Cecil Manor Elementary School – HVAC Replacement**

- Bid opening was held on October 9, 2025
- An award recommendation is being presented tonight

NORTH EAST MIDDLE / HIGH SCHOOL – REPLACEMENT



NORTH EAST MIDDLE / HIGH SCHOOL – REPLACEMENT



NORTH EAST MIDDLE / HIGH SCHOOL – REPLACEMENT



A photograph of a mechanical room. In the foreground, a large red and black HVAC unit is visible, with various pipes and ducts connected to it. Some pipes are insulated with white foam. A staircase with blue railings is visible in the background. The room has a concrete floor and a drop ceiling with fluorescent lights. Labels on the pipes include "GAS VENT", "HOT WATER HEATING RETURN", and "DOMESTIC HOT WATER". The HVAC unit has a label that says "NORWACEL".







## ADMINISTRATIVE SERVICES CENTER – ROOF REPLACEMENT



## ADMINISTRATIVE SERVICES CENTER – ROOF REPLACEMENT



ADMINISTRATIVE SERVICES CENTER – ROOF REPLACEMENT

