

# New Elementary School on Greendale Road



## ➤ **Completed Work:**

- Installation of the Insulated Concrete Forms (ICF) continues around the east face of the building to the west at the north face of the building. Vertical bars were observed at the west face of the Gymnasium.
- Laying of interior CMU masonry and setting door frames continue in Area B and the laying of masonry has continued to Area A.
- Drilling of the geothermal wells appears to be complete. The laying out the tendons continues.
- The retention pond appears to be operating properly.
- The Contractor is requested to be mindful of undermining possibility at the footings and to take measures to reduce the possibility.

## ➤ **Upcoming Work / Look Ahead:**

- Continue the installation of the geothermal system.
- Continuation of setting and filling the ICF forms.
- Completion of footing placement.
- Continue placing concrete floor slabs.

# New Elementary School on Greendale Road



## Geothermal Tendon Layout



Week Ending December 12, 2025

# New Elementary School on Greendale Road



## Structure for the Second Floor



Week Ending December 12, 2025

# New Elementary School on Greendale Road



## Laying of Interior CMU Area A



Week Ending December 12, 2025

# New Elementary School on Greendale Road



Installation of ICF at the East Face of the Building



Week Ending December 12, 2025

# New Elementary School on Greendale Road



## Upper Retention Pond



Week Ending December 12, 2025

# New Elementary School on Greendale Road



## Lower Retaining Pond



Week Ending December 12, 2025