




SHEBOYGAN AREA

— SCHOOL DISTRICT —



SCAN HERE
*to learn more about the
referendum projects*

PROJECT PROGRESS REPORT

November 2025 Update



Preliminary Rendering of Urban Middle School Library

WHAT'S NEW?

The Farnsworth and Urban Middle School projects continue to progress on schedule; the design of most interior spaces is largely complete. As the projects enter the final 60 days of design, the Sheboygan Area School District, Bray Architects, and Quasius | Smith are approaching the final

meetings with detailed coordination efforts to ensure each space includes the appropriate built-in amenities. At the same time, the teams are refining construction phasing plans to support safe, efficient work during the school year.



PLANNING & DESIGN UPDATE

With the bulk of design work complete, the architectural and engineering teams are now concentrating on construction detailing and final coordination, particularly as they balance the demands of both new and existing infrastructure. At Urban Middle School – where significant portions of the current building will remain – the team is working through several complex conditions, including existing foundations, the former sunken boiler room, and the shifting grades and floor elevations from the west to east sides of the site.

Farnsworth Middle School presents a different set of challenges. Although the project is primarily new construction, the team must carefully fit the new building footprint and associated infrastructure onto the site while keeping the existing school fully operational throughout construction.



Preliminary Rendering of Urban Middle School Remodeled Gym



Preliminary Rendering of Farnsworth Middle School Cafeteria

NEXT STEPS

- Final City of Sheboygan coordination
- Continued engineering coordination
- Ongoing phasing conversations



Preliminary Rendering of Farnsworth Middle School Marker Space