



Observation Report

Report Number: 25
Date of Observation: November 06, 2025
Date of Report: November 07, 2025
Discipline: Mechanical and Electrical
Project: Edison High School CTE

To: LSE/MPS Project No. R23-4814.000
Report by: Scott Larson / Jeff Hauswirth Hallberg Engineering

Observation Items:

Walked the site on November 06, 2025.

1. CTE classroom area, admin/entry, commons area lighting control wiring and branch circuiting installed. Fixtures installed. Programming to be completed upon programmer on site.
2. Rough-ins complete, above ceiling inspection complete. they have a few open boxes etc as they are completing connections,etc. .
3. Majority of devices installed.
4. Panelboard rough-in/cabinet/box installed. Feeders installed. Branch circuitry being pulled can completed.
5. DCD classroom, HS Classroom and Sensory areas waiting arrival of new fixtures to replace fixtures currently not operational.
6. AG and CTE Areas – Continuing doing final inspections in the spaces that are ready.
7. Staff Lounge/Workroom 125 – FTR is continuing.
8. Lab 129 – Did above ceiling inspection.
9. Lab 130 – Did above ceiling inspection.
10. Lab 131 – Did above ceiling inspection.
11. Commons 132 - Did above ceiling inspection.
12. Circulation 126A – FTR is being installed.
13. Sprinkler piping is ongoing.

END OF REPORT