



December 2025

### **Phase 1**

#### **Laddie A. Decker Sound Beach School**

- Ventilation-Utility transformer is installed and power is connected. Project in the process of being closed out.

### **Phase 2**

#### **AMPS**

- Ventilation-Completed
- Door frames/sinks-Completed

#### **NCR**

- Ventilation-Power switch over is complete. HVAC equipment needs to be started up and tested.

#### **LADSBS**

- Art classroom - Completed

#### **AMPS Gymnasium**

- Gym project – Completed

### **The bond projects in phase 3 and 3a:**

#### **Phase 3**

- HS Access road – Tree clearing is complete. Roadway pending town permit. Bidding will commence after the permit is received. We are preparing plans for submission to the Health Department for new septic system related to the facilities trailer and the maintenance building
- Ventilation-replacement with air conditioning is in punch list phase.

- HS Boys shower renovation – Punch list phase
- HS Art rooms renovation – Completed
- NCR Art room renovation – Completed
- NCR 2<sup>nd</sup> Family and Consumer Science classroom converted to flexible classroom – Completed
- HS parking lot – Completed
- Solar battery back-up for Server rooms at NCR and MPHS – removed from project list.

#### **Phase 4**

- Robotics room conversion and/or improvements: a design has been selected and preparing documents for submission to SED. Plans are approximately 30% complete.
- Tennis courts – Plans are approximately 30% complete.